

## Welcome to the newsletter from Morgan Sindall for UoO St Cross College project.

### Works in progress 03.10.2022

Welcome to this week's weekly newsletter for our UoO St Cross College project.

The design works are progressing and the material for the new windows is in procurement.

On site we are progressing with the access scaffolding on the internal elevations and Pusey Street. In addition to unloading scaffold, we now have a skip which is being filled with the demolition arisings. Internally we are disconnecting the bedroom furniture, power and data cabling.

### Works upcoming in October 2022

The scaffolding will be progressed, this is now ahead of schedule.

Our demolition contractor is progressing on the internal elevations and will commence on Pusey Street as the scaffold completes.

The stone masons are continuing removing the stone reveals for storage off site.

Our temporary electricians are providing temporary power and lighting to our works.

This will include lighting on the hoarding on Pusey Street.

We are now ensuring that the suspended parking is available for use by residents after 5pm Monday to Friday and Weekends. We have signage in place to make this clear.

For additional security we are installing CCTV to protect our boundary.

We will continue to update you on a weekly basis but if you have any pressing concerns, please see our contact numbers on the left-hand side. Alternatively, if you would like to see me directly, please call in and we can arrange a meeting.

## How to contact us

Morgan Sindall construction fully acknowledge that any construction activities may have an environmental impact on the local surroundings.

We would like to thank you in advance for your help.

If you have any concerns, or questions regarding this exciting project please contact David or Neil.



David Shore  
Senior Site Manager  
07812 519080  
David.Shore@MorganSindall.com

Neil Carr  
Site Manager  
079702 233135  
Neil.Carr@MorganSindall.com



Courtyard access scaffolding

### Looking ahead....

- **Pusey Street Scaffold continuation 3<sup>rd</sup> October**
- **Deconstruction of stone window reveals continuation**
- **Deconstruction of window surrounds 26<sup>th</sup> Sept**
- **Internal furniture disassembly**
- **CCTV install 4.10.22**