



Welcome to the newsletter from Morgan Sindall for UoO St Cross College project.

Works in progress

Welcome to this week’s weekly newsletter for our UoO St Cross College project.

Works are progressing well both in design and on site.

Despite some delay to our progress due to unforeseen findings to the structure we are progressing well installing the new window framing to the internal courtyard elevations.

The scaffold on Pusey Lane has been completed, which means all the main scaffolding installation has been completed with only adaptions remaining.

The deconstruction works on the Pusey Lane elevation are now in progress.

Works upcoming

Continuation of window installation on the courtyard elevations

Our demolition contractor will progress deconstruction of the Pusey Lane façade and will be followed by survey works on this elevation

Stone Masonry is being progressed with both removal and reinstatement.

During this week we shall receive daily deliveries for the window frames, stone masonry and scaffold.

Works for the next few weeks will generally be repetitive as works to the reinstatement progresses around the building.

The site CCTV is being monitored by Elite Security – 011322711770

Any emergency call out shall be provided by Oxford Security Services – 01865 751605

How to contact us

Morgan Sindall construction fully acknowledge that any construction activities may have an environmental impact on the local surroundings.

We would like to thank you in advance for your help.

If you have any concerns, or questions regarding this exciting project please contact David or Neil.



David Shore
Senior Site Manager
07812 519080
David.Shore@MorganSindall.com

Neil Carr
Site Manager
079702 233135
Neil.Carr@MorganSindall.com



Looking ahead....

- Deconstruction of stone window reveals continuation
- Deconstruction of window surrounds progressing
- Curtain wall installation

