

Welcome to the newsletter from Morgan Sindall for UoO St Cross College project.

Works in progress

Welcome to this week’s weekly newsletter for our UoO St Cross College project.

Works in progress include the new window frames internal bedroom finishes and roof works. Despite facing significant challenge associated with unexpected findings associated with the condition of the existing structure we are progressing well with the window installation. Currently all frames are in position and fixed. We have had to carry out some redesign to the structural brackets which has delayed the completion of these frames, these brackets are now on site and works are progressing.

We are now working to our accelerated programme as discussed in the recent residents meeting with the site now operating Monday to Saturday

Works upcoming

- Window frame installation continuing
- Stone reinstatement
- Roof works
- Internal Finishes

During this week we shall receive daily deliveries for the window frames, stone masonry and roof works

A skip will remain positioned outside the site for general disposal of our waste.

We have some glass deliveries to schedule in within the month which will be on a large delivery, we shall advise you of the date in due course

The site CCTV is being monitored by Elite Security – 011322711770

Any emergency call out shall be provided by Oxford Security Services – 01865 751605

How to contact us

Morgan Sindall construction fully acknowledge that any construction activities may have an environmental impact on the local surroundings.

We would like to thank you in advance for your help.

If you have any concerns, or questions regarding this exciting project please contact David or Neil.



David Shore
Senior Site Manager
07812 519080
David.Shore@MorganSindall.com

Neil Carr
Site Manager
079702 233135
Neil.Carr@MorganSindall.com



Looking ahead....

- Curtain wall installation
- Stone reinstatement
- Roof Works
- Floor finishes
- Internal finishes

